

COUNTY OF GLENN

Department of General Services- Facilities 453 E. County Road 49 ¹/₂ Willows, CA 95988 Phone: 530-934-6545 <u>Facilities2@countyofglenn.net</u> www.countyofglenn.net SCOTT H. DEMOSS

County Administrative Officer 525 W. Sycamore St. Suite B1 Willows, CA 95988 Phone: 530-934-6400 Fax: 530-934-6419 gcboard@countyofglenn.net

REQUEST FOR INFORMATION (RFI)

Solicitation Description:	Public and Behavioral Health Exterior Siding Replacement
Solicitation Opening Date, Time:	Wednesday, April 26, 2023 at 10:00 a.m.
Location:	General Services
	453 E. County Road 49 1/2
	Willows, CA 95988
RFI Number:	001
RFI Date:	Thursday, April 13, 2023
Contact:	Joe Bettencourt, Supervising Staff Services Analyst- General Services
	Ricardo Valdez, Facilities Operation Manager- General Services
	Facilities2@countyofglenn.net, (530) 934-6545

1. Return one properly executed copy of this RFI with bid response or prior to the Bid Opening Date/Time listed above.

Below are the questions and responses from questions received at the Non-Mandatory Project Walkthrough on 4/12/23 at 10:00 a.m.

- 1. Question: Will power to the generator transfer switch and solar electrical panel be turned off by County?
- 1. Response: Yes
- 2. Question: How will siding be installed behind PG&E Gas Meter that is attached to wall?
- 2. Response: County to remove brackets and reinstall after contractor installs siding.
- 3. Question: How will siding be installed behind fiber attached to building?
- 3. Response: Contractor to leave bracket in place and install trim around all sides of bracket.
- 4. Question: How many colors will be used and which areas of the building will have different colors?
- 4. **Response:** The new siding will be painted the base color and all new trim and existing window trim will be painted the accent color.
- 5. Question: Will existing windows and trim be re-painted?
- 5. **Response:** Yes, windows (approx. 24) and trim will need to be primed and painted the same color as new installed trim.
- 6. Question: Will the soffits be painted?
- 6. **Response:** Soffits will be painted at North, South and East Entrances only, to match building base color.
- 7. Question: What size trim will the columns have?
- 7. **Response:** Column narrow ends will be covered with a 9.25" wide piece of wood textured trim (cut to fit). Column wide edges will use a 2.5" wide wood textured trim.

- 8. Question: Will metal framing around doors have trim installed?
- 8. Response: Yes
- 9. Question: Will pre primed siding and trim need a second primer coating?
- 9. Response: No, but cut edges will need to be primed and painted.
- **10. Question:** Will dry rot be repaired prior to installation of new materials and do we need to include a contingency for this?
- **10. Response:** Yes, dry rot will need to be repaired prior to installation, there is no contingency that needs to be included in the bid.
- 11. Question: Will metal caps and rain gutters be re-installed?
- 11. Response: All items removed for installation will be re-installed after installation of siding is complete.
- 12. Question: Is there project estimate?
- 12. Response: No
- 13. Question: Is there a staging area on site for materials?
- **13. Response:** Yes, included in bid package
- **14. Question:** Will contractor be responsible for removing landscape material butted up to siding edge? **14. Response:** No, work will be done by County.
- 15. Question: Is permit and inspection scheduling the responsibility of the contractor?
- 15. Response: Yes
- 16. Question: Is a bidder's bond required for both scopes if Contractor is bidding on both?
- **16. Response:** County will be selecting the lowest responsive responsible bid between the two scope options, therefore, a bidder's bond is only required to be submitted for the contractors lowest price of either scope.

This RFI has been emailed to interested vendors as well as posted here: <u>http://www.countyofglenn.net/govt/bids</u> Failure to acknowledge receipt of this RFI may result in rejection of the response.